

**Acquire Fire Protection, Inc.**17012 Kinsman Road  
Middlefield, Ohio 44062**Fire Suppression Systems****Service History**

Order # 11838

**JOB LOCATION**Steele Mansion Suites LLC  
348 Mentor Avenue  
Painesville OH 44077P1: (440)639-7948  
P2:  
F:**CLIENT**Steele Mansion Suites LLC  
1664 North Shore Drive  
Painesville Ohio 44077

Service Date: 1/6/2016

**CONTACT**

Arthur

**TECHNICIAN**

JAL

**Fire Suppression System**

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Pyro-Chem

Model: PCL-460

Location: Kitchen

Install Date: 2014

Last Service: 1/6/2016

Duct Size: 8" x 30"

Nozzle Type: 2D

Plenum Size: 20" x 15ft

Nozzle Type: 2 - 1H

Serial #: ATM 591441

Bar Code: AQ10084

Timestamp: 1/6/2016 10:53:59 AM

**Tests/Inspections/Services**

Description	Last	Due
Hydro Test		<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	1/2016	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New		<input type="checkbox"/>

**Cylinders**

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	4.6 gal	Extinguishing Agent	5/2014	2014		ATM 591441		

**Replacement Parts**

Qty	Description	Part No.	Replaced
4	Fuse Links 360°F K Link	360K-11	1/2016
1	Fuse Links 450°F Globe ML	450ML-11	1/2016
1	Actuating Cartridge Pyro Chem	KRC	1/2016
1	Pyro-Chem O-ring Actuator	55531	1/2016
8	Nozzle Cap Pyro Chem	PC623	1/2016

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

**Acquire Fire Protection, Inc.**17012 Kinsman Road  
Middlefield, Ohio 44062**Fire Suppression Systems****Service History**

Order # 11838

**JOB LOCATION**Steele Mansion Suites LLC  
348 Mentor Avenue  
Painesville OH 44077P1: (440)639-7948  
P2:  
F:**CLIENT**Steele Mansion Suites LLC  
1664 North Shore Drive  
Painesville Ohio 44077

Qty	Description	Part No.	Replaced
-----	-------------	----------	----------

**Appliances (Left to Right)**

Num	Description	Size	Nozzle(s)
1	Range - 6 Burner	36"	2H, 1H

**INSPECTION****I. Fire Suppression Systems**

	OK	FAIL	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Fusible links replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Actuation cartridge weight or gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Company State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Randolph N Kaser 54-18-0381	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

**Acquire Fire Protection, Inc.**

17012 Kinsman Road  
Middlefield, Ohio 44062

**Fire Suppression Systems**

**Service History**

Order # 11838

**JOB LOCATION**

Steele Mansion Suites LLC  
348 Mentor Avenue  
Painesville OH 44077

P1: (440)639-7948  
P2:  
F:

**CLIENT**

Steele Mansion Suites LLC  
1664 North Shore Drive  
Painesville Ohio 44077

**INSPECTION**

**I. Fire Suppression Systems**

OK FAIL NA

tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

**Technician**

X 

Jonathan LeRoy

1/6/2016

**Customer Signature**

X \_\_\_\_\_

**Fire Inspector**

X 

1/6/2016

\*\*\* End Report: 1 \*\*\*

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS