

Acquire Fire Protection, Inc.17012 Kinsman Road
Middlefield, Ohio 44062**Fire Suppression Systems****Service History**

Order # 11469

JOB LOCATIONEl Patrone/Middlefield
15585 W High St
(440)632-0040
Middlefield OH 44062
Service Date: 10/28/2015P1: (440)632-0040
P2:
F:**CLIENT**El Patrone
15585 W High St
Middlefield OH 44062**CONTACT**Ignacio Angel
Ignesio Angel**TECHNICIAN**

JAL

Fire Suppression System

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Ansul

Model: R102 4.5 Gallon

Location: Kitchen

Install Date: 2001

Last Service: 10/28/2015

Serial #: S 229572

Bar Code: AQ10016

Timestamp: 10/28/2015 2:32:26 PM

Tests/Inspections/Services

Description	Last	Due
Hydro Test	2001	<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	10/2015	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New		<input type="checkbox"/>

Cylinders

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	3	Extinguishing Agent	2015	2015		2015043135		
2	1.5	Extinguishing Agent	2015	2015		2015105692		

Replacement Parts

Qty	Description	Part No.	Replaced
2	Fuse Links 450°F K Link	450K-11	10/2015
2	Fuse Links 360°F K Link	360K-11	10/2015
9	Ansul Nozzle Cap	AS77695	10/2015

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Acquire Fire Protection, Inc.

17012 Kinsman Road
Middlefield, Ohio 44062

Fire Suppression Systems

Service History

Order # 11469

JOB LOCATION

El Patrone/Middlefield
15585 W High St
(440)632-0040
Middlefield OH 44062

P1: (440)632-0040
P2:
F:

CLIENT

El Patrone
15585 W High St
Middlefield OH 44062

INSPECTION

I. Fire Suppression Systems

OK FAIL NA

- 1. Hood and appliances properly protected?
- 2. Was nozzle/appliance alignment correct upon arrival?
- If not was the alignment corrected during inspection?
- 3. System cylinder gauge in operable range?
- 4. Cylinder weight or liquid level OK?
- 5. Fusible links replaced?
- 6. Actuation cartridge weight or gauge in operable range?
- 7. Complete fuel shut-down operational?
- 8. Remote pull station accessible and operational?
- 9. All components clean and free of grease?
- 10. Nozzle caps cleaned or replaced?
- 11. System meets manufacturer installation instructions?
- 12. System conduit and piping securely mounted?
- 13. Does system meet UL 300 standard?
- 14. Employees trained in the proper operation of the system?
- 15. Audible and/or visual alarms functional?
- 16. System reset and placed back in service?
- 17. System connected to central station?
- 18. Class K extinguisher present and functional?
- 19. Do hood and duct comply with NFPA #96?
- 20. Company State of Ohio Certification # 53-28-1034
- 21. State of Ohio Certification Jon LeRoy 54-18-1535
- 22. State of Ohio Certification Randolph N Kaser 54-18-0381
- 23. Complete Hydrostatic Pressure Test Current
- 24. Complete 6 Year Maintenance Current

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Acquire Fire Protection, Inc.

17012 Kinsman Road
Middlefield, Ohio 44062

Fire Suppression Systems

Service History

Order # 11469

JOB LOCATION

El Patrone/Middlefield
15585 W High St
(440)632-0040
Middlefield OH 44062

P1: (440)632-0040
P2:
F:

CLIENT

El Patrone
15585 W High St
Middlefield OH 44062

Technician

X _____

Customer Signature

X _____

Fire Inspector

X Sandy Christman

10/26/2015

*** End Report: 1 ***

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS