

**Acquire Fire Protection, Inc.**17012 Kinsman Road  
Middlefield, Ohio 44062**Fire Suppression Systems****Service History**

Order # 11901

**JOB LOCATION**Cardinal High School  
14785 Thompson Avenue  
Middlefield OH 44062P2:  
F:**CLIENT**Cardinal Local School District  
High School  
16000 East High Street  
PO Box 188  
Middlefield Ohio 44062

Service Date: 2/12/2016

**CONTACT**

Jim Byler

(216)407-1657

**TECHNICIAN**

JAL

**Fire Suppression System**

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Pyro-Chem

Model: PCL-300

Location: Kitchen

Install Date: 2003

Last Service: 8/20/2015

Duct Size: 12" Round

Nozzle Type: 2 D

Plenum Size: 8 Ft Hood

Nozzle Type: 1H

Serial #: ATM 185497

Bar Code: AQ0006596

Timestamp: 2/12/2016 8:16:42 AM

**Tests/Inspections/Services**

Description	Last	Due
Hydro Test	2015	<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge	8/20/2015	<input type="checkbox"/>
Semi-Annual	2/2016	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New		<input type="checkbox"/>

**Cylinders**

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	3	Extinguishing Agent	8/2003	2015		ATM185497		

**Replacement Parts**

Qty	Description	Part No.	Replaced
3	Fuse Links 360°F Globe ML	360ML-11	2/12/2016
1	Actuating Cartridge Pyro Chem	PCC 16 Gram	2/12/2016
3	Nozzle Cap Pyro Chem	PC623	8/2015
1	Pyro-Chem Actuation Cartridge O-Ring	PC55531	2/12/2016

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

**Acquire Fire Protection, Inc.**

17012 Kinsman Road  
Middlefield, Ohio 44062

**Fire Suppression Systems**

**Service History**

Order # 11901

**JOB LOCATION**

Cardinal High School  
14785 Thompson Avenue  
Middlefield OH 44062

P2:  
F:

**CLIENT**

Cardinal Local School District  
High School  
16000 East High Street  
PO Box 188  
Middlefield Ohio 44062

**Appliances (Left to Right)**

Num	Description	Size	Nozzle(s)
1	Range - 4 Burner	24X24	2L
2	Convvection Oven		

**INSPECTION**

**I. Fire Suppression Systems**

	Yes	No	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Fusible links replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Actuation cartridge weight or gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
/* Replaced O ring and cartridge per OEM service requirements */			
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Company State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Randolph N Kaser 54-18-0381	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

**Acquire Fire Protection, Inc.**

17012 Kinsman Road  
Middlefield, Ohio 44062

**Fire Suppression Systems**

**Service History**

Order # 11901

**JOB LOCATION**

Cardinal High School  
14785 Thompson Avenue  
Middlefield OH 44062

P2:  
F:

**CLIENT**

Cardinal Local School District  
High School  
16000 East High Street  
PO Box 188  
Middlefield Ohio 44062

**INSPECTION**


**I. Fire Suppression Systems**

Yes No NA

tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

**Technician**

X 

Jon LeRoy

2/12/2016

**Customer Signature**

X \_\_\_\_\_

**Fire Inspector**

X \_\_\_\_\_

\*\*\* End Report: 1 \*\*\*

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS