Brown Sprinkler Service, Inc.

2458 State Route 193 PO. Box 8

Doset, Ohio 44032

Fire Suppression Systems Service History

Order # 11786

JOB LOCATION

Oak House Lake Geauga Recovery Centers

796 Oak Street

Painesville Ohio 44077

Service Date: 1/15/2016

CONTACT

Wendy Dixon Dave Hanlon

CLIENT

Brown Sprinkler Services, Inc.

2458 SR 193 P. O. Box 8

Dorset Ohio 44032

TECHNICIAN

JAL

Fire Suppression System

Type: Wet Chemical Extinguishing System

Manufacturer: Ansul Model: R-102 1.5 Gallon Location: Kitchen

Install Date: 2005 Last Service: 1/2016 Duct Size: 6" x 6"

Plenum Size: 18" x 4ft Serial #: S135907

Bar Code: AQ0008955

Timestamp: 1/15/2016 2:00:13 PM

Tests/Inspections/Services

Description	Last	Due	
Hydro Test	2005		
Monthly			
Recharge			
Semi-Annual	1/2016	V	
Flush Piping			
New			

Nozzle Type: 2W

Nozzle Type: 1N

P1: (440)205-2661

P2:

F:

Cylinders

Num	Size	Туре	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp	
1	1.5 gal	Extinguishing Agent	2005	2005					

Replacement Parts

Qty	Description	Part No.	Replaced
1	Fuse Links 360°F K Link	360K-11	1/15/2016
3	Ansul Nozzle Cap	AS77695	1/2015

Appliances (Left to Right)

Num Description Size Nozzle(s)

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 1/25/2016 1:26:36 PM

Brown Sprinkler Service, Inc.

2458 State Route 193 PO. Box 8 Doset, Ohio 44032

1

Fire Suppression Systems
Service History

Order # 11786

JOB LOCATION

Oak House Lake Geauga Recovery Centers

796 Oak Street Painesville Ohio 44077 P1: (440)205-2661 P2:

F:

CLIENT

Brown Sprinkler Services, Inc.

2458 SR 193 P. O. Box 8

Dorset Ohio 44032

Range - 4 Burner

INSPECTION

245

I. Fire	e Suppression Systems	Yes	No	NA
1.	Hood and appliances properly protected?	~		
2.	Was nozzle/appliance alignment correct upon arrival?	V		
If no	ot was the alignemt corrected during inspection?			
3.	System cylinder gauge in operable range?			~
4.	Cylinder weight or liquid level OK?	V		
5.	Fusible links replaced?	~		
6.	Actuation cartridge weight or gauge in operable range?	~		
	/* Stamped weight 42 3\4 oz, Actual weight 43 oz */	. —		
7.	Complete fuel shut-down operational?	V		
8.	Remote pull station accessible and operational?	V		
9.	All components clean and free of grease?	V		
	Nozzle caps cleaned or replaced?	V		
11.	System meets manufacturer installation instructions?	V		
12.	System conduit and piping securely mounted?	V		
13.	Does system meet UL 300 standard?	~		
14.	Employees trained in the proper operation of the system?	V		
	Audible and/or visual alarms functional?	~		
16.	System reset and placed back in service?	~		
	System connected to central station?	~		
18.	Class K extinguisher present and functional?	~		
19.	Do hood and duct comply with NFPA #96?	~		
20.	Company State of Ohio Certification # 53-28-1034	~		
21.	State of Ohio Certification Jon LeRoy 54-18-1535	~		
22.	State of Ohio Certification Randolph N Kaser 54-18-0381			~
	Complete Hydrostatic Pressure Test Current	~		
24.	Complete 6 Year Maintenance Current			~

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 1/25/2016 1:26:36 PM

Brown Sprinkler Service, Inc.

2458 State Route 193 PO. Box 8 Doset, Ohio 44032

Fire Suppression Systems Service History

Order # 11786

JOB LOCATION

Oak House

P1: (440)205-2661

Brown Sprinkler Services, Inc.

Lake Geauga Recovery Centers 796 Oak Street P2: F: 2458 SR 193 P. O. Box 8

CLIENT

Dorset Ohio 44032

Painesville Ohio 44077

Technician

Chinician

x Jaly

Customer Signature



Jon LeRoy

1/15/2016

Fire Inspector



Printed on: 1/25/2016 1:26:36 PM