

Acquire Fire Protection, Inc.17012 Kinsman Road
Middlefield, Ohio 44062**Fire Suppression Systems****Service History**

Order # 11754

JOB LOCATIONWilloughby Elks Lodge
38860 Mentor Avenue
440-942-2747
Willoughby OH 44094
Service Date: 12/22/2015P1: (440)942-2747
P2:
F:**CLIENT**Willoughby Elks Lodge
38860 Mentor Avenue
Willoughby OH 44094**CONTACT**

Barry

TECHNICIAN

JAL

Fire Suppression System

Num: 1

Type: PRM Wet Chemical Extinguishing System

Manufacturer: Amerex

Model: Dual 4.75 & 3.75

Location: Kitchen

Install Date: 9/2007

Last Service: 12/22/2015

Duct Size: 30X30

Nozzle Type: 3 - 11983

Plenum Size: 1 - 22Ft / 1 - 19Ft

Nozzle Type: 4 - 11982

Serial #: TBU033441

Bar Code: AQ0006018

Timestamp:

Tests/Inspections/Services

Description	Last	Due
Hydro Test	2007	<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	12/2015	<input checked="" type="checkbox"/>
Hydro Test Hoses	12/18/2012	<input type="checkbox"/>
Flush Piping	12/18/2012	<input type="checkbox"/>
New		<input type="checkbox"/>
Tubing Replacement	8/20/2013	<input type="checkbox"/>
Clean Tubing	12/2015	<input checked="" type="checkbox"/>

Cylinders

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	4.75	Extinguishing Agent	5/2007			89615	AQ0006017	
2	3.75	Extinguishing Agent	1/2007			TBU033441	AQ0006016	

Replacement Parts

Qty	Description	Part No.	Replaced
23	Tubing	tubing	12/2015
16	Amerex Nozzle Cap	12334	12/2015

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Acquire Fire Protection, Inc.

17012 Kinsman Road
Middlefield, Ohio 44062

Fire Suppression Systems

Service History

Order # 11754

JOB LOCATION

Willoughby Elks Lodge
38860 Mentor Avenue
440-942-2747
Willoughby OH 44094

P1: (440)942-2747
P2:
F:

CLIENT

Willoughby Elks Lodge
38860 Mentor Avenue
Willoughby OH 44094

Qty	Description	Part No.	Replaced
2	AAA Battery	ALK 92	12/2015

Appliances (Left to Right)

Num	Description	Size	Nozzle(s)
1	Fryer - Gas		
2	Fryer - Gas		
3	Range - 10 Burner		
4	Grill - 24"		
5	Char broiler Gas Radiant		

INSPECTION

I. Fire Suppression Systems

	OK	FAIL	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Actuation cartridge weight or gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
/* Pressure gage reading 2000 PSI */			
6. Detection tubing cleaned and checked for damage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Acquire Fire Protection, Inc.

17012 Kinsman Road
Middlefield, Ohio 44062

Fire Suppression Systems

Service History

Order # 11754

JOB LOCATION

Willoughby Elks Lodge
38860 Mentor Avenue
440-942-2747
Willoughby OH 44094

P1: (440)942-2747
P2:
F:

CLIENT

Willoughby Elks Lodge
38860 Mentor Avenue
Willoughby OH 44094

INSPECTION

I. Fire Suppression Systems

	OK	FAIL	NA
20. State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Randolph N Kaser 54-18-0381	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection Inc,
17012 Kinsman Road
Middlefield, Ohio 44062
1-877-443-5532

Technician

X 

Jonathan LeRoy

12/22/2015

Customer Signature

X _____

Fire Inspector

X 

12/22/2015

*** End Report: 1 ***

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS