

Acquire Fire Protection, Inc.

17012 Kinsman Road
 Middlefield, Ohio 44212

Fire Suppression Systems**Service History**

Order # 11900

JOB LOCATION

Brandt's Candies
 1238 Lost Nations Road
 440-942-1016
 Willoughby OH 44094
 Service Date: 2/5/2016

P1: (440)942-1016
 P2: (281)437-6640
 F: (440)942-7330

CLIENT

Brandt's Candies
 1238 Lost Nations Road
 Willoughby OH 44094

CONTACT

Sally
 Barbara Phill owner

TECHNICIAN

JAL

Fire Suppression System

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Amerex

Model: KP 3.75

Location: Kitchen

Install Date: 2008

Last Service: 6/2/2015

Duct Size: 16" round

Nozzle Type: 16416

Plenum Size: 8Ft

Nozzle Type: 2 - 11982

Serial #: TBU038174

Bar Code: AQ0002266

Timestamp: 2/5/2016 10:39:03 AM

Tests/Inspections/Services

Description	Last	Due
Hydro Test	2007	<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	2/2016	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New		<input type="checkbox"/>

Cylinders

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	3.75	Extinguishing Agent	11/2007	2007		TBU038174	AQ0002267	8/8/2011 1:54:06 PM

Replacement Parts

Qty	Description	Part No.	Replaced
7	Amerex Nozzle Cap	12334	6/2015
18	Tubing		
2	AAA Battery	ALK 92	2/5/2016

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 2/11/2016 12:18:49 PM

Acquire Fire Protection, Inc.17012 Kinsman Road
Middlefield, Ohio 44212**Fire Suppression Systems****Service History**

Order # 11900

JOB LOCATIONBrandt's Candies
1238 Lost Nations Road
440-942-1016
Willoughby OH 44094P1: (440)942-1016
P2: (281)437-6640
F: (440)942-7330**CLIENT**Brandt's Candies
1238 Lost Nations Road
Willoughby OH 44094**Appliances (Left to Right)**

Num	Description	Size	Nozzle(s)
1	Range - 1 Burner		13729, 13729
2	Range - 1 Burner		13729
3	Range - 1 Burner		13729

INSPECTION**I. Fire Suppression Systems**

	Yes	No	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Actuation cartridge weight or gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
/* Pressure Gage reading 2000 PSI */			
6. Detection tubing cleaned and checked for damage?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Randolph N Kaser 54-18-0381	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Acquire Fire Protection, Inc.

17012 Kinsman Road
Middlefield, Ohio 44212

Fire Suppression Systems

Service History

Order # 11900

JOB LOCATION

Brandt's Candies
1238 Lost Nations Road
440-942-1016
Willoughby OH 44094

P1: (440)942-1016
P2: (281)437-6640
F: (440)942-7330

CLIENT

Brandt's Candies
1238 Lost Nations Road
Willoughby OH 44094


INSPECTION

I. Fire Suppression Systems

Yes No NA

Acquire Fire Protection Inc,
17012 Kinsman Road
Middlefield, Ohio 44062
1-877-443-5532

Technician

X 

Jon LeRoy

2/5/2016

Customer Signature

X _____

Fire Inspector

X 

Denis

2/5/2016

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 2/11/2016 12:18:49 PM