

Fire Loss Control, Inc.

590 Pearl Road
Brunswick, Ohio 44212

Fire Suppression Systems**Service History**

Order # 11874

JOB LOCATION

Maple View Country Villa
775 South Street
Chardon Ohio 44024
440-286-8176

Service Date: 1/22/2016

CONTACT

Mike Lion

P1: (440)286-8176

P2:

F:

(440)669-3928

CLIENT

Fire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212

TECHNICIAN

JAL

Fire Suppression System

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Amerex

Model: KP 3.75

Location: Kitchen

Install Date: 4/2015

Last Service: 1/2016

Duct Size: 2 - 6"x18"

Plenum Size: 18" x 12ft

Serial #: TBU 063743

Bar Code: AQ0009018

Timestamp:

Nozzle Type: 2 - 16416

Nozzle Type: 2 - 11982

Tests/Inspections/Services

Description	Last	Due
Hydro Test	2015	<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	1/2016	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New	6/15/2015	<input type="checkbox"/>

Cylinders

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	3.75	Extinguishing Agent	2015	2015		TBU	AQ0009017	

Replacement Parts

Qty	Description	Part No.	Replaced
3	Fuse Links 360°F K Link	G360K	1/22/2016
8	Amerex Nozzle Cap	12334	6/2015

Appliances (Left to Right)

Num	Description	Size	Nozzle(s)
1	Range - 4 Burner	24	14178

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 2/8/2016 9:46:23 AM

Fire Loss Control, Inc.

590 Pearl Road
Brunswick, Ohio 44212

**Fire Suppression Systems
Service History**

Order # 11874

JOB LOCATION

Maple View Country Villa
775 South Street
Chardon Ohio 44024
440-286-8176

P1: (440)286-8176
P2:
F:

CLIENT

Fire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212

Num	Description	Size	Nozzle(s)
2	Grill - 36"	36"	11982
3	Tilt Skillet	42"	13729, 13729

INSPECTION**I. Fire Suppression Systems**

	Yes	No	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Fusible links replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Actuation cartridge weight or gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
/* Pressure gage reading 2000 PSI */			
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Company State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Randolph N Kaser 54-18-0381	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 2/8/2016 9:46:23 AM

Fire Loss Control, Inc.

590 Pearl Road
Brunswick, Ohio 44212

Fire Suppression Systems**Service History**

Order # 11874

JOB LOCATION

Maple View Country Villa
775 South Street
Chardon Ohio 44024
440-286-8176

P1: (440)286-8176

P2:

F:

CLIENT

Fire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212

Technician

X 

Jon LeRoy

1/22/2016

Customer Signature

X 

Mike Lion

1/22/2016

Fire Inspector

X _____

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Printed on: 2/8/2016 9:46:23 AM