

Fire Loss Control, Inc.590 Pearl Road
Brunswick, Ohio 44062**Fire Suppression Systems****Service History**

Order # 12137

JOB LOCATIONWestlake Rehab & Nursing Center
4000 Crocker Road
Westlake Ohio 44145
440-892-2100

Service Date: 3/23/2016

CONTACT

Dave Mitchell

P1: (440)892-2100

P2:

F:

CLIENTFire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212**TECHNICIAN**

JAL

Fire Suppression System

Num: 1

Type: Wet Chemical Extinguishing System

Manufacturer: Rangeguard

Model: Rangeguard 8.0GM

Location: Kitchen

Install Date: 2005

Last Service: 3/23/2016

Duct Size: 8" X 24"/8" X 36"

Nozzle Type: 4 - ADP

Plenum Size: 20" X 102"/20" X 12Ft

Nozzle Type: 3 - ADP

Serial #:

Bar Code: AQ0008375

Timestamp: 3/23/2016 1:37:56 PM

Tests/Inspections/Services

Description	Last	Due
Hydro Test	2005	<input type="checkbox"/>
Monthly		<input type="checkbox"/>
Recharge		<input type="checkbox"/>
Semi-Annual	3/2016	<input checked="" type="checkbox"/>
Flush Piping		<input type="checkbox"/>
New		<input type="checkbox"/>

Cylinders

Num	Size	Type	Mfg Date	Hydro	6 Year	S/N	Bar Code	Timestamp
1	4 Gal	Extinguishing Agent	2005	2005		TBA014067	AQ0008373	4/18/2014 2:35:48 PM
2	4 Gal	Extinguishing Agent	2005	2005		TBA013891	AQ0008374	4/18/2014 2:36:04 PM

Replacement Parts

Qty	Description	Part No.	Replaced
1	Fuse Links 450°F Globe ML	450ML-11	3/23/2016
4	Fuse Links 360°F Globe ML	360ML-11	3/23/2016

Appliances (Left to Right)

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Fire Loss Control, Inc.

590 Pearl Road
Brunswick, Ohio 44062

Fire Suppression Systems

Service History

Order # 12137

JOB LOCATION

Westlake Rehab & Nursing Center
4000 Crocker Road
Westlake Ohio 44145
440-892-2100

P1: (440)892-2100
P2:
F:

CLIENT

Fire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212

Num	Description	Size	Nozzle(s)
1	Convection Oven	60"	N\A, R
2	Range - 10 Burner		2 ADP, ADP

INSPECTION

I. Fire Suppression Systems

	Yes	No	NA
1. Hood and appliances properly protected?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Was nozzle/appliance alignment correct upon arrival?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
If not was the alignment corrected during inspection?			
3. System cylinder gauge in operable range?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Cylinder weight or liquid level OK?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Fusible links replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6. Actuation cartridge weight or gauge in operable range? /* Stamped weight 236.8 g, Actual weight 245 g */	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Complete fuel shut-down operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Remote pull station accessible and operational?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. All components clean and free of grease?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Nozzle caps cleaned or replaced?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. System meets manufacturer installation instructions?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. System conduit and piping securely mounted?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Does system meet UL 300 standard?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Employees trained in the proper operation of the system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Audible and/or visual alarms functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. System reset and placed back in service?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. System connected to central station?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Class K extinguisher present and functional?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Do hood and duct comply with NFPA #96?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Company State of Ohio Certification # 53-28-1034	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. State of Ohio Certification Jon LeRoy 54-18-1535	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22. State of Ohio Certification Marcus R Orahood 54-78-1475	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
23. Complete Hydrostatic Pressure Test Current	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24. Complete 6 Year Maintenance Current	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

I state that the information on this form is correct at the time and place of my inspection. And that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted above.

Acquire Fire Protection, Inc. / Fire Loss Control, Inc.

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS

Fire Loss Control, Inc.

590 Pearl Road
Brunswick, Ohio 44062

Fire Suppression Systems

Service History

Order # 12137

JOB LOCATION


Westlake Rehab & Nursing Center
4000 Crocker Road
Westlake Ohio 44145
440-892-2100

P1: (440)892-2100
P2:
F:

CLIENT

Fire Loss Control, Inc.
590 Pearl Road
Brunswick Ohio 44212

Technician

X 

Jon LeRoy

3/23/2016

Customer Signature

X _____

Fire Inspector

X _____

*** End Report: 1 ***

ALL WORK DONE IN ACCORDANCE WITH N.F.P.A. STANDARDS